

# NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELL

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut-off, results of test of well, and other important operations, even though the work was witnessed by an agent of the commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below:

REPORT ON BEGINNING DRILLING OPERATIONS	<input type="checkbox"/>	REPORT ON REPAIRING WELL	<input type="checkbox"/>
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL	<input type="checkbox"/>	REPORT ON PULLING OR OTHERWISE ALTERING CASING	<input type="checkbox"/>
REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON DEEPENING WELL	<input type="checkbox"/>
REPORT ON RESULT OF PLUGGING OF WELL	<input type="checkbox"/>		<input type="checkbox"/>

Artesia, New Mexico

Place

December 1, 1939

Date

OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico.

Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the

Martin Yates III State No. B-5524 Well No. 2 in the  
Company or Operator Lease

NE 1/4 SW 1/4 of Sec. 2, T. 18, R. 29, N. M. P. M.,  
Loco Hills Field, Eddy County

The dates of this work were as follows: November 9th, 1939

Notice of intention to do the work was (~~vacant~~) submitted on Form C-102 on Nov. 14, 1939  
and approval of the proposed plan ~~was~~ (was not) obtained. (Cross out incorrect words.)

### DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

On November 9th, set 2525 feet of 7" O. D. Casing and Cemented with 100 sacks of cement, circulated with 5 tons of mud. Shut down for 72 hours in order to test cement and water shut-off, then bailed hole dry, drilled cement plug and bailed hole dry and let set for several hours before testing for water shut-off. Result--complete water shut-off.

Work completed November 12th, 1939.

Witnessed by MARTIN YATES III  
Name Company Title

Subscribed and sworn to before me this

first day of December, 1939

Ruth King  
Notary Public

My Commission expires Jan. 10, 1942

I hereby swear or affirm that the information given above is true and correct.

Name Martin Yates III

Position Martin Yates III

Representing

Box 464 Company or Operator

Address Artesia, New Mexico

Remarks:

Roy Yachroeff  
Name

OIL & GAS INSPECTOR

Title