

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
NEW MEXICO
ARTESIA, NM 88210

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 059954

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ WIW - XXX TA

RECEIVED

2. NAME OF OPERATOR

NEWMONT OIL COMPANY

AUG 4 1982

3. ADDRESS OF OPERATOR

P. O. BOX 1305 ARTESIA, NEW MEXICO 88210 C. D.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

2310' FSL 330 FEL Sec. 9-18-29

7. UNIT AGREEMENT NAME

WEST LOCO HILLS GRB #4 SD U

8. FARM OR LEASE NAME

TRACT 12

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

LOCO HILLS (O. G. SA)

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 9-18-29

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3493'

12. COUNTY OR PARISH

EDDY

13. STATE

NEW MEXICO

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☒
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐
☐

REPAIRING WELL

☐
☐
☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

1. Spot sufficient cement across producing interval to tie back to production string casing seat, or set bridge plug near casing seat and cap with 25 sack cement plug.
2. Perforate base of salt @ 845' and squeeze with 50 sacks cement leaving 100' plug in casing.
3. Perforate top of salt @ 340' and squeeze with 50 sacks cement leaving 100' plug in casing.
4. Set 15 sack cement plug @ surface tying surface and production casing together.
5. Erect permanent well marker

Note: (a). Your office will be notified 24 hrs. prior to operations
(b.) All plugs will be verified
(c.) Hole will be loaded between all plugs with 10# Mud
(d) We do not plan to pull any casing

18. I hereby certify that the foregoing is true and correct

SIGNED

James A. Gillham

TITLE

Area Manager

DATE

7/23/82

(This space for Federal or State office use)

APPROVED

(Sig. Sgd.) PETER W. CHESTER

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

AUG 3 1982

FOR

JAMES A. GILLHAM
DISTRICT SUPERVISOR

*See Instructions on Reverse Side