


YATES PETROLEUM CORPORATION
WLHU G4S Tract 5-3
Section 10-T18S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

TIH with cement retainer and set retainer at 310'. POOH with wireline. TIH with coiled tubing and sting into retainer. Established injection rate of 1-1/4 BPM at 1000#. Squeezed with 70 sacks Class C as per BLM from 360' to surface. POOH with coiled tubing. Topped out with 5 sacks Class C cement at surface. Rigged down coiled tubing unit. Cleaned location and installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 3-31-2000.



Rusty Klein
Operations Technician
February 1, 2001