

YATES PETROLEUM CORPORATION
WLHU G4S Unit Tract 37-1
Section 11-T18S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

8-8-2002 - RIH with tubing and tagged plug at 2440'. Circulated hole with plugging mud. POOH with tubing. Rigged up wireline. RIH and perforated 7" casing at 1045'. POOH with wireline. Rigged down wireline. RIH with packer and tubing to 748'. Squeezed with 75 sacks Class C Neat cement. WOC 4 hours. Rigged up wireline. RIH with bars - did not tag. POOH with bars and rigged down wireline. Squeezed with 75 sacks Class C Neat cement. Shut well in for night. WOC.

8-9-2002 - Rigged up wireline. RIH with bars and tagged up at 897'. POOH with wireline and rigged down wireline. Released packer. POOH with packer. Rigged up wireline. RIH and perforated 7" casing at 485'. POOH with wireline and rigged down wireline. RIH with packer and tubing to 130'. Squeezed with 135 sacks Class C Neat cement. WOC 4 hours. Rigged up wireline. RIH with wireline - did not tag. POOH with wireline and rigged down wireline. Squeezed with 100 sacks Class C Neat cement. Shut well in for night. WOC.

8-10-12-2002 - Rigged up wireline. RIH with bars - no tag. POOH with wireline and rigged down wireline. Squeezed with 100 sacks Class C with 2% CaCl₂. WOC 4 hours. Rigged up wireline. RIH with bars - no tag. POOH with wireline and rigged down wireline. Squeezed with 100 sacks Class C with 2% CaCl₂. Shut well in for night. WOC.

8-13-2002 - Rigged up wireline. RIH with bars and tagged plug at 452'. POOH with bars and rigged down wireline. Rigged up pump. Established rate of 1-1/2 BPM at 400 psi. Squeezed with 100 sacks Class C with 2% CaCl₂. WOC 4 hours. Rigged up wireline. RIH with bars and tagged plug at 418'. POOH with wireline and rigged down wireline. Squeezed with 50 sacks Class C Neat cement. Shut well in for night. WOC.

8-14-2002 - Rigged up wireline. RIH with bars and tagged plug at 418'. POOH with bars and rigged down wireline. Squeezed with 50 sacks Class C with 4% CaCl₂. WOC 4 hours. Rigged up wireline. RIH with bars and tagged plug at 315'. Pumped 2 bags LCM and squeezed with 50 sacks Class C with 4% CaCl₂. Shut well in for night. WOC.

8-15-2002 - Rigged up wireline. RIH with bars and tagged plug at 275'. POOH with wireline and rigged down wireline. POOH with packer. Rigged up wireline. RIH and perforated 7" & 8-5/8" casing at 60'. POOH with wireline and rigged down wireline. Rigged down tubing equipment and floor. Nippled down BOP. Installed 7" X 2" swedge with valve. Pumped 60 sacks Class C Neat cement. WOC 4 hours. RIH and tagged plug at 93'. Squeezed with 55 sacks Class C Neat cement. WOC 2 hours. Cement 7' down. Shut well in for night.

8-16-2002 - RIH and tagged plug at 8'. Cut off wellhead. Filled hole with cement. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker.

PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 8-15-2002.

Anna Clark

45-2008
6-25-2008