

District I

1625 N. French Dr., Hobbs, NM 88240

District II

811 South First, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.
Santa Fe, NM 87505

RECEIVED
OCD - ARTESIA

0187

WELL API NO.

30-015-03386

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

B-6058-19

7. Lease Name or Unit Agreement Name:

WLHU G4S Unit Tract 32A

8. Well No.

7

9. Pool name or Wildcat

Loco Hills-Q-GB-SA

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other Plug & Abandon

2. Name of Operator

Yates Petroleum Corporation /

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter I : 2310 feet from the South line and 1270 feet from the East line

Section 11 Township 18S Range 29E NMPM Eddy County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

11-22-2002 - Moved in and rigged up pulling unit and plugging equipment. Nippled down wellhead and nipped up BOP. Rigged up floor and tubing equipment. Rigged up wireline. RIH with gauge ring and stacked out at 1973'. POOH and rigged down wireline. RIH with open ended tubing to 2527'. Shut well in for night.

11-23-25-2002 - Spotted 30 sacks Class C Neat cement from 2527-2348'. POOH. WOC 4 hours. RIH with tubing - did not tag. Spotted 30 sacks Class C Neat cement. POOH. Shut well in for night. WOC.

11-26-2002 - RIH with tubing - did not tag. Spotted 30 sacks Class C Neat cement. POOH. WOC 4 hours. RIH with tubing - did not tag. Spotted 30 sacks Class C Neat cement with LCM. POOH. Shut well in for night. WOC.

11-27-2002 - RIH with tubing and tagged cement at 2366'. Circulated hole with plugging mud. POOH with tubing. Rigged up wireline. RIH and perforated 7" casing at 1100'. POOH & rigged down wireline. RIH with packer and tubing and set packer at 809'. Squeezed with 75 sacks Class C Neat cement from 1100-1000'. Shut well in for night. WOC.

I hereby certify that the information above is true and complete to the best of my knowledge and belief. CONTINUED ON NEXT PAGE:

SIGNATURE Donna Clack TITLE REGULATORY COMPLIANCE TECH DATE 12-18-02

Type or print name DONNA J CLACK

Telephone No 505-748-1471

(This space for State use)

APPROVED BY [Signature]

TITLE Wild Rep II

DEC 31 2002
DATE

Conditions of approval, if any

YATES PETROLEUM CORPORATION
WLHU G4S Unit Tract 32A-7
Section 11-T18S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

11-28-12-2-2002 - POOH with packer and tubing. Rigged up wireline. RIH and tagged cement at 987'. POOH. RIH and perforated 7" casing at 450'. POOH and rigged down wireline. RIH with packer and tubing and set packer at 167'. Squeezed with 100 sacks Class C Neat cement from 450' to 350'. WOC 4 hours. POOH with packer and tubing. Rigged up wireline. RIH and tagged cement at 337'. POOH & rigged down wireline. Shut well in for night.

12-3-2002 - Rigged up wireline. RIH and perforated 7" casing at 60'. POOH & rigged down wireline. Rigged down tubing equipment and floor. Nippled down BOP and wellhead. Nippled up 7" X 2" swedge. Squeezed with 45 sacks Class C Neat cement. WOC 4 hours. Rigged up wireline. RIH - did not tag. POOH & rigged down wireline. Squeezed with 45 sacks Class C Neat cement. Shut well in for night. WOC.

12-4-2002 - Rigged up wireline. RIH and tagged cement at 22'. POOH & rigged down wireline. Topped off well with 20 sacks Class C Neat cement. WOC 4 hours. Hole stayed full. Rigged down pulling unit and plugging equipment.

12-5-2002 - Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 12-3-2002.

Donna Clack

447
12-16-2002