

28-18-29

12-3-80

Yatsu Drilling Co Federal DY #3
Ran Bond Log - Perforated at Top Cement 1550

12-4-80

Broke circulation and cemented with 100 SX Hawco
Lite and 350 SX class C 2% CC Did Not circulate

12-5-80

Ran Temperature Survey Top Cement @ 750 Perforated @
700ft Broke circulation and cemented with 300 SX Hawco
Lite with #15 salt + 100 SX class C 2% CC
Circulated 75 SX

By BWW