

DRILLING REPORT - WORKOVER

Page 3:

Yates Petroleum Corp. - West Loco Hills Unit #1-4 (Unit M) 7-18S-30E

Eddy Co., NM

10-25-84 Ran temperature survey, found top of cement 50'. WOC.  
Shut in. Prep to drill out cement. DC \$700

10-26-84 Made cut off 4-1/2" casing. Pick up bit, collars and  
tubing, TIH. Tagged cement 2400'. Drilled cement to top of  
CIBP 2700'. Tested liner top to 500 psi, OK. Drilled out  
CIBP and cement to 2770'. Cleaned out open hole to 2780'.  
Pulled back up into casing. Shut down overnight.  
DC \$2700; CC \$71400

10-27-29-84 Drilled and washed to original TD 2811'. TOH, laid down  
sat-sun-mon work string. Shut down for weekend. DC \$1800; CC \$73200

10-30-84 Shut in.

10-30-84 Pick up 4-1/2" tension packer, 84 joints 2-3/8" plastic  
coated tubing and WIH to 2627'. Circulated with packer  
fluid. Set packer. Acidized open hole 2757-2811' with  
500 gals 15% NEFE acid. Treating pressures: Avg 1400# @  
1.2 BPM. ISDP 1300#, 5 min 1200#. Shut in. Pressured  
backside to 500# for 15 mins, OK. Rig down pulling unit.  
Shut in. DC ~~\$2800~~ TC ~~\$76000~~

10-31-84

11-1-84 Return to injection. FINAL REPORT.