

1 Juanita  
1 Bob Tisdale

YATES PETROLEUM CORPORATION  
CHRONOLOGICAL DRILLING REPORT  
West Loco Hills Unit #1-4  
Unit M  
7-18S-30E  
Eddy County, New Mexico

9-11-84 Tuesday Location: 660' FSL & 560' FWL. Rigged up pulling unit.  
When to unset slips wellhead came up. Shut down.  
9-12-84 Wednesday Released packer. Came out 69 joints and hung up. Worked  
with packer. Could go down but not up. Shut down.  
9-13-84 Thursday Worked packer loose. Came unscrewed. Came out with slips.  
Got work string out. Ran in hole. Tried to screw in.  
Didn't catch. Ran back in with overshot. Did not catch.  
Ran in with spear. Didn't get. Shut down. TC \$4309 1000  
9-15-17-84 Sat + Sun Ran 4-5/8" lead block, would not go at 43'. RIH with  
4" lead block, fish laying against casing, POH. RIH with  
4-1/2" bit, hit tight spot at 43'. Prep to repair casing.  
Dig down 12', found 8-5/8" and 5-1/2" casing ate up. Ran  
Howco production packer to 1197' and set. Shut in.  
9-18-84 Shut in.  
9-19-84 Shut in.  
9-20-84 Shut in.  
9-21-84 Shut in.  
9-22-24-84 Sat-sun-mon Shut in.  
9-25-84 Shut in.  
9-26-84 Shut in.  
9-27-84 Shut in.  
9-28-84 TOH with packer. WIH with overshot and retrieved packer.  
TOH with packer and tubing, laid down packer. WIH with  
impression block. Showed top of liner. WIH with RBP and  
set at 2580'. POH and set packer at 150'. Established  
injection rate @ 3 BPM, 300#. TIH with RBP. TOH and  
retrievable bridge plug. TOH. WIH with packer and set  
1100'. SION. DC \$2700  
9-29/10-1-84 Sat-Sun-Mon Released packer. TOOH with tubing. Rigged up wireline.  
WIH and ran pipe analysis log and cement bond log. Rigged  
down wireline. WIH w/packer and tubing to 1100'. Set  
packer. Shut well in for weekend. Prep to locate hole  
in casing. DC \$5600.  
10-2-84 Release packer and TOOH. PU bridge plug and packer & GIH.  
Looking for hole in casing. Located hole in casing at ±  
200'. TOOH with bridge plug and packer. WIH w/packer and  
set packer at 500'. Shut well in overnight. DC \$3800  
10-3-84 No report.  
10-3-84 Release packer, TOH with packer and tubing. Pick up bridge  
plug and packer, WIH looking for holes in casing. Located  
hole 120', had problems locating bridge plug seat at 1300'.  
POH with bridge plug and packer, WIH with new bridge plug.  
Could not find seat for bridge plug. SION. DC \$3700  
10-4-84 Release bridge plug & packer, TOH. WIH with bridge plug,  
set 2583'. Spotted 15' sand on bridge plug. WIH with  
packer to test bridge plug, would not test. Reset bridge  
plug 2590', would not test. Dropped standing valve and  
tested tubing to 2000 psi - OK. Pulled standing valve and  
moved bridge plug to 2536'. Tested bridge plug to 500 psi -  
OK. TOH with packer, dropped 200# sand on bridge plug.  
SION. Prep to squeeze. DC \$3500  
10-5-84 WIH with packer to 2500' and tested to 500' OK. Found hole  
in casing 2036'. Established injection rate 1 BPM @ 700#.  
TOH with packer. WIH with tubing to 2080' and spotted 100'  
cement plug. POH to 1400' and set 100' cement plug. TOH  
with tubing, WOC 3 hours. WIH on wireline to tag plug, did  
not find plug at 1300'. WIH, tagged 2nd plug at 1960'.  
WIH with tubing to 1500', spotted 20 sack cement plug. POH  
with tubing. SION. Prep to squeeze. DC \$1000; CC \$23200