Budget Bureau 42-R358.2	L
Approval expires 12-31-52	2,

	(TLL	9-331 a <del>-1951)</del>				
ù		1991) [ ** ] -			* هز	ا تعبد
		FEB				-
· · · · · · · · · · · · · · · · · · ·	A THE	میں ہے۔ سالما کی	- + 4 8.10 	si ka	-55 -6184 -	<u>.</u>

COPY TO O. C. C. (SUBMIT IN TRIPLICATE) UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

Land Office LOS CPUCES				
063621 Lease No.				
Unit				

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF					
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING					
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	· · · · · · · · · · · ·	SUBSEQUENT REFORT OF ALTERING CASING		l			
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR					
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	<u></u>	1			
NOTICE OF INTENTION TO PULL OR ALTER CASING.		SUPPLEMENTARY WELL HISTORY					
NOTICE OF INTENTION TO ABANDON WELL							
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)							

<b>≈asteller</b>		January 27			
Well No. 1 A	is located <sup>33)</sup> ft	from ${N \\ S}$ line	and $\frac{1650}{W}$ ft. from $\begin{cases} E \\ W \end{cases}$	line of sec. 8	
SA-SE-SA Soc.8	18 5	<b>30</b> ⊵`́	(**)		
(1/4 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)		
Loco Hills	Eddy		N . Z .		
(Field)	(Co	ounty or Subdivision)	(State o	r Territory)	

The elevation of the derrick floor above sea level is 31.95....ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

on Sctober 17 1958 we ran a string of  $2^n$  tubing to with in a few feet of the bottom of the hole and pumped the hole full of heavy aquagel mud. After äätläg getting mud returns at the surface we started to pull the tubing and found it to be stuck. After trying to loosen the tubing for two days we decided to leave it in the hole until such a time as we might decide to drill the well deeper and would move in a larger rig and fish the tubing out. The 85/8" O.D. surface pipe is still in the hole and there is an SCT. tubing head screwed in the top with the tubing packed off. There is 10' of 3" vent line extending from the tubing head and a 2" upset bull plug screwed in the top tubing coller.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Franklin aston a rair inc.

Address Box 218 Loco 1115 ....

-----

Bv 🤇	en e	KE	cj.	· 17

Title Gen'l. out t.

U. S. GOVERNMENT PRINTING OFFICE 16-8437-4