

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN PRELIMINARY  
COLOR COPY  
FOR REVIEW

Form approved  
Bureau of Land Management  
Revised August 1985

LEASE DESIGNATION AND SERIAL  
LC-029420 (b)  
IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different formation.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. WELL TYPE: ☒ OIL, ☒ GAS, ☐ WATER, ☐ OTHER

2. NAME OF OPERATOR: **Texaco Producing Inc.** **MAR 07 88**

3. ADDRESS OF OPERATOR: **PO Box 728, Hobbs, New Mexico 88240** **AREASIA OFFICE**

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
**Unit Letter G, 1980' FNL & 1980' FEL.**

14. PERMIT NO. \_\_\_\_\_ 15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
**3800' DF**

7. UNIT AGREEMENT NAME: **Skelly Unit**

8. FARM OR LEASE NAME: **Grayburg-Jackson**

9. WELL NO.: **94**

10. FIELD AND POOL, OR WILDCAT: **SR-ON-GB-SA**

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: **Sec. 28, 17S, 31E**

12. COUNTY OR PARISH: **Eddy** 13. STATE: **NM**

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL-UP AFTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRAC TREATMENT

RECOMPLETION

FRAC TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

SHOOTING OR ACIDIZING

ABANDONMENT\*

REPAIR WELL

CHANGE LEASE

OTHER

☒ Temporary Abandonment

☒ X

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE THE PROPOSED WORK TO BE OPERATED, clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.\*

Reclassify from SI-O to TR-O (Held for Remedial Work).

- 1) MIRU pulling unit. Pull rods. Install BOP. Pull tubing.
- 2) By wireline, RIH with gauge ring and junk basket to  $\pm$  3280'. POH. RIH with CIBP and set at  $\pm$  3280'. (Top perf at 3294', 5 1/2" casing.) Dump 35' of Class "H" cement on top of CIBP.
- 3) RIH with tubing. Load hole with inhibited water. POH.
- \* - Perform csq. integrity test. **WJS**
- 4) Rig down pulling unit.

RECEIVED  
FEB 17 11 20 AM '88

18. I hereby certify that the foregoing is true and correct **397-3571**

SIGNED **J. A. Head** TITLE **Hobbs Area Superintendent** DATE **2/2/88**

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE **3-3-88**

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side