

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE
(Other Instructions
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection Well

2. NAME OF OPERATOR Texaco Producing Inc. ✓

3. ADDRESS OF OPERATOR P. O. Box 728, Hobbs, New Mexico 88240 ARTESIA OFFICE

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below)
At surface

Unit Letter F, 1980' FNL and 1980' FWL

14. PERMIT NO. _____ 15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3771' DF, 3768' GL

5. LEASE DESIGNATION AND SERIAL NO
LC-029420 B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME _____

7. UNIT AGREEMENT NAME
Skelly Unit

8. FARM OR LEASE NAME _____

9. WELL NO.
93

10. FIELD AND POOL, OR WILDCAT
Grayburg Jackson SR-QN-GB-SA

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Sec. 28, T17S, R31E

12. COUNTY OR PARISH
Eddy

13. STATE
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETION ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐
(Other) Temporary Abandon X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) _____

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Reclassify from SI-INJ to TR-INJ (Held for Remedial Work) status.

Notify BLM-Carlsbad and NMOC-D-ARTESIA 24 hours prior to beginning work.

1. MIRU pulling unit. Install BOP. Release packer. Pull tubing and packer.
2. By wireline RIH with gauge ring and junk basket to + 3200'. POH. RIH with 5-1/2" CIBP, and set @ + 3180' (top perf @ 3228'). Dump 35' of cement on top of CIBP with dump bailer. POH.
3. RIH with tubing to PBTD. Circulate hole with inhibited water. Pressure test 5-1/2" casing to 500 psi for 15 minutes. POH.
4. Rig down pulling unit.

RECEIVED
JUL 5 8 21 AM '88
CARLSBAD AREA

18. I hereby certify that the foregoing is true and correct

397-3571

SIGNED

[Signature]

TITLE Hobbs Area Superintendent

DATE 6-28-88

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

DATE 7-21-88

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side