

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO
LC-029420 B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection Well
2. NAME OF OPERATOR
Texaco Producing Inc. ✓
3. ADDRESS OF OPERATOR
P. O. Box 728, Hobbs, New Mexico 88240
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
Unit Letter F, 1980' FNL and 1980' FWL
14. PERMIT NO.
15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3771' DF 3768' GL

RECEIVED

AUG 18 '88

O. C. D.
ARTESIA, OFFICE

7. UNIT AGREEMENT NAME
Skelly Unit
8. FARM OR LEASE NAME
9. WELL NO.
93
10. FIELD AND POOL OR WILDCAT
Grayburg Jackson
SR-QN-GB-SA
11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Sec. 28, T17S, R31E
12. COUNTY OR PARISH
Eddy
13. STATE
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐
(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) Temporary Abandon ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Reclassify from SI-INJ to TR-INJ (Held for Remedial Work) status effective 7-25-88.

Notified BLM-Carlsbad and NMOC-D-Artesia 24 hours prior to beginning work.

7-18-88 MIRU pulling unit. Install BOP. POH with 103 jts of 2-3/8" IPC tubing and 5-1/2" Baker AD-1 packer. By wireline, set 5-1/2" CIBP @ 3160'. Cap with 35' cement - PBTD 3125'. (Set down with CIBP @ 3168'.)

7-19-88 TIH with tubing to 3100'. Circulate casing with inhibited water. Test 5-1/2" casing to 500# - OK (Chart attached). Witnessed by John Robinson (NMOC-D-Artesia). TOH with tubing. Rig down pulling unit.

7-25-88 Reclassify to TR-INJ (Held for Remedial work) status.

18. I hereby certify that the foregoing is true and correct 397-3571

SIGNED

TITLE

Hobbs Area Superintendent

DATE

7-26-88

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

DATE

APPROVED FOR 12 MONTH PERIOD

ENDING

8/16/89

*See Instructions on Reverse Side

AUG 16 1988

CARLSBAD, NEW MEXICO