

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Budget Bureau No. 1004-0135
Expired August 31, 1985

SUNDRY NOTICES AND REPORTS ON BOREHOLE

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐		MAR 7 11 45 AM '90		7. UNIT AGREEMENT NAME SKELLY UNIT	
2. NAME OF OPERATOR TEYACO PRODUCING INC.		CARLSB. RESOURCE AREA HEADQUARTERS		8. FARM OR LEASE NAME SKELLY UNIT ✓	
3. ADDRESS OF OPERATOR Box 730 HOBBS, NM 88240		RECEIVED		9. WELL NO. 91 ✓	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660' FNL - 660' FWL - UNIT LETTER D		MAR 14 '90		10. FIELD AND POOL, OR WILDCAT FREN SEVEN RIVERS	
14. PERMIT NO.		15. ELEVATIONS (Show whether DP, RT, OR, etc.) 3771' OF O.C.D. ARTESIA OFFICE		11. SEC., T., R., N., OR BLM, AND SURVEY OR AREA 28-175-31F ✓	
				12. COUNTY OR PARISH EDDY	
				13. STATE NM	

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

☐
☐
☐
☐
☐

PULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANS

☐
☐
☒
☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other)

☐
☐
☐
☐

REPAIRING WELL
ALTERING CASING
ABANDONMENT*

☐
☐
☐
☐

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 1) MUD PULLING UNIT, INSTALL ROP.
2) DRILL OUT CROP AT 1500'.
3) TIE WITH CEMENT RETAINER, SET RETAINER AT 2170', SQUEEZE PERFS 2193' - 2245' WITH 164 SX CLASS "C" CEMENT, STING OUT OF RETAINER AND FLUSH REMAINING 6 SX OF CEMENT ON RETAINER, TOH.
4) PERF 2 SQUEEZE HOLES IN 7" CASING AT 490'.
5) TIE WITH CEMENT RETAINER, SET RETAINER AT 430', SQUEEZE PERFS AT 490' WITH 179 SX CLASS "C" CEMENT, STING OUT OF RETAINER AND FLUSH REMAINING 6 SX OF CEMENT ON RETAINER, TOH.
6) PUMP 310 SX CLASS "C" CEMENT DOWN THE 7" CASING.
7) DUMP PEA GRAVEL DOWN BACKSIDE OF 7" CASING, FOLLOW GRAVEL WITH 350 SX CLASS "C" CEMENT, ADJUST AMOUNT OF GRAVEL AND CEMENT AS NECESSARY.
8) CUT OFF WELLHEAD, INSTALL MARKER, RIG DOWN PULLING UNIT, CLEAN LOCATION.
P.S.

- A. NOTIFY BLM AT (505) 887-6544, PRIOR TO COMMENCING PLUGGING OPERATIONS.
B. ALL INTERVALS BETWEEN PLUGS SHALL BE FILLED WITH MUD OF A MINIMUM WEIGHT OF 9 POUNDS PER GALLON.
C. PLACE SURFACE CASING SHOE CEMENT PLUG AT 600' - 700'. TAG PLUG.
D. A MINIMUM OF THE TOP 50' OF EVERY ANNULUS SHALL BE PLUGGED WITH CEMENT.

18. I hereby certify that the foregoing is true and correct

(505) 393-7191

SIGNED

J. A. Head

TITLE HOBBS AREA MANAGER

DATE 3-2-90

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

PETROLEUM ENGINEER

DATE

3-12-90

*See Instructions on Reverse Side