

RECEIVED

AUG 14 1961

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103

MISCELLANEOUS REPORTS ON WELLS

O. C. (REB. 3-55) DISTRICT OFFICE

(Submit to appropriate District Office as per Commission Rule 1106)

NUMBER OF COPIES RECEIVED		9	
DISTRIBUTION			
SANTA FE			
FILE			
U.S.G.S.			
LAND OFFICE			
TRANSPORTER	OIL		
	GAS		
PRODUCTION OFFICE			
OPERATOR			

Name of Company The Ohio Oil Company				Address P. O. Box 2107, Hobbs, New Mexico			
Lease Culpepper Unit	Well No. 1	Unit Letter J	Section 30	Township 18 S	Range 26 E		
Date Work Performed 8-14-61	Pool Atoka Penn			County Eddy			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Spudded 12 1/4" hole, 7-29-61. Reduced hole to 11" at 755' and drilled to 2015'. Ran 49 joints 8 5/8", 32#, J-55, casing to 2014'. Cemented 1st stage by Halliburton with 350 sacks Trinity Lite-Wate with 12 1/2# gilsonite and 1/4# flocele per sack, followed by 200 sacks Trinity regular with 2% gel and 1/4# flocele per sack. Opened D.V. tool with 1300#. Cement circulated. W.O.C. 2 1/2 hours. Cemented 2nd stage thru D.V. tool at 880' with 630 sacks Trinity Lite-Wate with 12 1/2# gilsonite and 1/4# flocele per sack followed by 100 sacks Trinity regular with 2% gel and 1/4# flocele per sack. Closed D.V. tool with 1500#. Cement circulated. W.O.C. 4 1/2 hours. Tested 8 5/8" casing with 2000# for 30 minutes, held OK.

Witnessed by M. V. Lehman	Position Drilling Foreman	Company The Ohio Oil Co.
-------------------------------------	-------------------------------------	------------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval			Producing Formation(s)	

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by M. L. Armstrong	Name D. E. Morris
Title OIL AND GAS INSPECTOR	Position Asst. Superintendent
Date AUG 14 1961	Company The Ohio Oil Company

Dist:

N.M.O.C.C.

Commissioner of Public Lands

Mr. J. A. Grimes

Mr. B. V. Kitley

Mr. T. O. Webb

Mr. R. E. Feather