

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	/
FILE	/-
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>647</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>Venture-State</b>
9. Well No. <b>306</b>
10. Field and Pool, or Wildcat <b>Artesia</b>
12. County <b>Eddy</b>

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>AMERICAN PETROFINA COMPANY OF TEXAS</b>
3. Address of Operator <b>Box 1311, Big Spring, Texas</b>
4. Location of Well UNIT LETTER <b>A</b> <b>820</b> FEET FROM THE <b>North</b> LINE AND <b>1180</b> FEET FROM THE <b>East</b> LINE, SECTION <b>28</b> TOWNSHIP <b>18-S</b> RANGE <b>28-E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>3548 GL</b>

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☒  
CHANGE PLANS ☐  
OTHER ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pump 25 sack cement plug to bottom of hole using 10# mud with which to pump plug. Fill up 182 feet.
2. Pressure test plug.
3. Cut off and pull recoverable casing.
4. Fill hole with 10# mud.
5. Spot 15 sack cement plug at bottom of surface casing. Fill up 40 feet.
6. Put 5 sack cement plug and pipe marker in top of surface pipe. Fill up 14 feet.

This work will be commenced on or about March 15, 1967.

RECEIVED

JCC:ft

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J.M. Denson TITLE Asst. Dist. Mgr. of Prod. DATE March 7, 1967

APPROVED BY W. A. Green TITLE Asst. Dist. Mgr. of Prod. DATE March 7, 1967

CONDITIONS OF APPROVAL, IF ANY: spot 25 sack plug at stub of casing  
25 sack plug at base of surface casing