

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. --
7. Unit Agreement Name --
8. Farm or Lease Name Resler Yates State
9. Well No. 14
10. Field and Pool, or Wildcat Artesia
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water injection well
2. Name of Operator American Petrofina Company of Texas
3. Address of Operator Box 1311, Big Spring, Texas 79720
4. Location of Well UNIT LETTER G 2390 FEET FROM THE North LINE AND 2388 FEET FROM East LINE, SECTION 28 TOWNSHIP 18S RANGE 28E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) Gr 3531

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-1-68 Ran 2" EUE tubing to 2014' and pumped in 25 sack cement plug using mud laden fluid as displacing medium. Pulled tubing and shut well in.

11-13-68 Ran cast iron bridge plug and set at 2010'. Pumped 2 sacks cement on top of bridge plug. Shot 5-1/2" casing and 8-5/8" casing off together at 789' and pulled both strings. Ran 2" EUE tubing to 789' and spotted 50 sack cement plug. Pulled tubing, placed 5 sack cement plug in top of 10-3/4" casing and set pipe marker.

RECEIVED

FEB 4 1969

O. C. C.
ARTEZIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <i>J. M. Denson</i> J. M. Denson	TITLE Asst. Dist. Mgr. of Production	DATE January 31, 1969
APPROVED BY <i>[Signature]</i>	TITLE Oil and Gas Inspector	DATE FEB 1 1969

CONDITIONS OF APPROVAL, IF ANY: