

NUMBER OF COPIES RECEIVED		3
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
TRANSPORTER	OIL	
	GAS	
PRODUCTION OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1706)

Name of Company Sunray Oil Company				Address P. O. Box 128, Hobbs, New Mexico			
Lease N. M. State "AH"		Well No. 1	Unit Letter K	Section 30	Township 18S	Range 23E	
Date Work Performed 12/7 - 12/9/62		Pool Wildcat			County Eddy		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

1. Drilled to TD 1800'.
2. Ran 61 jts 9 5/8" 36# J-55 casing to casing pt 1799' cemented with 200 sx Incoor Pennix with 25#/sx Gilsomite, 465 sx w/12 1/2" sx Gilsomite and 100 sx regular neat cnt. Plug down 12/7/62. Top cement by Temp Survey 1200' from surface. Cemented from surface with 200 sx regular cement with 12 1/2" sx Gilsomite 2% CaCl, top cement 550'. Pumped in 270 sx regular with 25#/sx Gilsomite, 2 sx hulls, 2% CaCl, top cement 450'. Pumped in 250 sx in 3 stages, WOC 1 hr each stage, using regular cement, Gilsomite, Floccs, CaCl, hulls. Top cement 50'. Filled to surface with pea gravel. WOC 48 hours from first cementing job. Tested casing to 1000# O.K.

RECEIVED

DEC 14 1962

Witnessed by Taney Burger	Position Drilling Foreman	Company Sunray Oil Company
-------------------------------------	-------------------------------------	--------------------------------------

D. D. C.

ARTESIA, OFFICE

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA				
F Elev.	TD	PBTD	Producing Interval	Completion Date
Casing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by <i>ML Armstrong</i>	Name <i>H. B. Statton</i>		
Signature <i>ML Armstrong</i>	Position District Engineer		
Date DEC 14 1962	Company Sunray Oil Company		