

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN THE REVERSE SIDE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM-033775

6. IF INDIAN, ALLOTTED OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

L.R. Manning Fed "B" NCT-1

9. WELL NO.

17

10. FIELD AND POOL, OR WILDCAT

North Benson Queen

11. SEC. T. R. M. OR BLK. AND SURVEY OR AREA

Sec. 27, T-18S, R-30E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

Well located 1650' from the South Line, and 1650' from the West Line, Section 27, T-18S, R-30E, Eddy County, New Mexico

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Unknown

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 559'

Spudded 9 7/8" Hole 5:30 A. M. March 6, 1964

Ran 547' of 7 5/8" O. D. Casing, 15.28 LB, Spiral Weld, NEW, and cemented at 559' with 350 Sx. Class "C" 4% gel, plus 150 Sx. Class "C" neat. Plug at 530'. Cement Circulated. Job complete 11:45 A. M. March 7, 1964.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 11:45 A. M. to 12:15 P. M. March 8, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 12:45 P. M. to 1:15 P. M. March 8, 1964. Tested O. K. Job complete 1:15 P. M. March 8, 1964.

RECEIVED

MAR 16 1964

O. G. C.
ARTESIA, OFFICE

RECEIVED

MAR 11 1964

GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Raymond

TITLE

Assistant District Superintendent

(This space for Federal or State office use)

March 10, 1964

APPROVED BY

CONDITION OF APPROVAL, IF ANY:

TITLE