

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN
(Other Instr
reverse side)PLICATES
on re-Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. 163971 N.M. 033775
2. NAME OF OPERATOR TEXACO Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME NONE
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico		7. UNIT AGREEMENT NAME NONE
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Section 28 - T-18-S - R-30-E - Eddy County, New Mexico Well located 2310' from the West Line, 660' from South Line.		8. FARM OR LEASE NAME L.R. Manning Fed"B"NCT-1
14. PERMIT NO. Regular		9. WELL NO. 10
15. ELEVATIONS (Show whether DF, RT, GR, etc.) Unknown		10. FIELD AND POOL, OR WILDCAT North Benson Queen
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 28 - T-18-S - 30-E
		12. COUNTY OR PARISH Eddy
		13. STATE N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☒

PULL OR ALTER CASING

☐

FRACTURE TREAT

☐

MULTIPLE COMPLETION

☐

SHOOT OR ACIDIZE

☐

ABANDON*

☐

REPAIR WELL

☐

CHANGE PLANS

☐

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒

REPAIRING WELL

☐

FRACTURE TREATMENT

☐

ALTERING CASING

☐

SHOOTING OR ACIDIZING

☐

ABANDONMENT*

☐

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 524'

Spudded 9 7/8" Hole 9:30 A.M. November 7, 1963.

Ran 512' of 7" O. D. Casing, (14.00 LB), (NEW - Spiral Weld), 8-R, and cemented at 524' with 450 Sx. regular cement. Plug at 490'. Cement circulated. Job complete 7:30 P. M. November 7, 1963.

Tested 7" O. D. Casing for 30 minutes with 600 P. S. I. from 8:00 P. M. to 8:30 P. M. November 8, 1963. Tested O. K. Drilled cement and re-tested for 30 minutes with 600 P. S. I. from 10:30 P. M. to 11:00 P. M. November 8, 1963. Tested O. K. Job complete 11:00 P. M. November 8, 1963.

RECEIVED
NOV 13 1963
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO
RECEIVED
NOV 14 1963
O. C. C.
ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

W. E. Morgan

TITLE Assistant to The District
Superintendent

DATE November 11, 1963.

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side