

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TR. CATE*
(Other Instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-033775

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

L.R. Manning Fed "B" NCT-1

9. WELL NO.

15

10. FIELD AND POOL, OR WILDCAT

North Benson Queen

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 28, 18-S, 30-E

12. COUNTY OR PARISH

Eddy

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surfaceWell located 660' from the North Line, and 1980' from the
West Line of Section 28, 18-S, 30-E, Eddy County, New Mexico

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3446' (D. F.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☐
☐
☐

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.) *Total Depth - 3250'
7" O. D. Casing Cemented at 570'Ran 3240' of 4 1/2" O. D. Casing, (9.50 LB, J-55, NEW) and cemented at 3250'
with 350 Sx. Class "C" neat cement with 10% salt by weight of water. Plug at
3218'. Job complete 5:00 A. M. January 18, 1964.Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 6:00 A. M.
to 6:30 A. M. January 19, 1964. Tested O. K. Drilled cement plug and re-
tested for 30 minutes with 1500 P. S. I. from 8:30 A. M. to 9:00 A. M.
January 19, 1964. Tested O. K. Job complete 9:00 A. M. January 19, 1964.

RECL

JAN 21 1964

ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

H. D. Raymond

TITLE Assistant District
Superintendent

DATE

January 21, 1964.

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

APPROVED
JAN 22 1964
H. L. BEEKMAN
ACTING DISTRICT ENGINEER