

YATES PETROLEUM CORPORATION
WLHU G4S Unit Tract 40-2
Section 1-T18S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

wireline. RIH with bars - did not tag. POOH and rigged down wireline. Squeezed with 75 sacks Class C Neat cement. Shut well in. WOC.
8-23-2002 - Rigged up wireline. RIH with bars - did not tag. POOH and rigged down wireline. Squeezed with 75 sacks Class C Neat cement. Shut well in with 300 psi. WOC 4 hours. Rigged up wireline. RIH with bars - did not tag. POOH with wireline and rigged down wireline. Squeezed with 75 sacks Class C with 2% CaCl₂. Shut well in. WOC.
8-24-2002 - Rigged up wireline. RIH with bars and tagged plug at 378'. POOH and rigged down wireline. Released packer. POOH with packer and tubing. Rigged up wireline. RIH and perforated 7" & 8-5/8" casing at 60'. POOH and rigged down wireline. Rigged down tubing equipment and floor. Nippled down BOP and 7" casinghead. Installed 7" X 2" swedge with valve. Circulated 100 sacks Class C Neat cement down 7" casing and up to surface of 8-5/8" casing and behind 8-5/8" casing. Shut well in for 4 hours - WOC. Tagged cement at 12'. Made marker and cemented abandonment marker into 7" casing. Rigged down pulling unit and plugging equipment. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 8-23-2002.

Anna Clark

MP
8-27-2002