

6-17-80: Drilled out plug 500-600' - Hit wtr flow 1BPM
water flow inside + outside 7" csg
Set BP @ 400' + squeezed hole in 7"
w/150 SX C - Circ Cement outside 7"
BP released + washed cement out.

6-18-80 Pumped 100 SX Class C down 7' +
circ cement outside 7' thru hole @ 900' ±

6-24-80 Run Noise log + found no movement
below 1000'

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29