

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYLand Office Las CrucesLease No. LC 0673 BUnit D**APPROVED**  
**DEC 14 1962**Orig. Sig. **RONNIE E. SHOOK**  
**RONNIE E. SHOOK**  
ACTING DISTRICT ENGINEER**SUNDRY NOTICES AND REPORTS ON WELLS**

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 13, 1962

Well No. 4 is located 990 ft. from N line and 390 ft. from W line of sec. 13

NW/4 NW/4 Sec. 28.

18S

29E

NMPH

(1/4 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

Turkey Track

(Field)

Eddy

(County or Subdivision)

New Mexico

(State or Territory)

**RECEIVED**

DEC 17 1962

The elevation of the derrick floor above sea level is \_\_\_\_\_ ft.

**DETAILS OF WORK****O. C. C.**  
**ARTESIA, OFFICE**

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On 12-3-61 ran 366' of 8 5/8" casing and cemented with 50  
sacks of cement. Let set 48 hrs, drilled plug - Tested 1 hour.  
ran boiler and found water shut-off complete. (No water encountered  
in drilling.)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Kersey & Company & Ernest A. HansonAddress P. O. Box 316  
Artesia, New MexicoBy Harold KerseyTitle Partner

