

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Martin Yates #1</u>		Lease <u>Atoka State</u>		Well # <u>1</u>	
Location of Well	Unit <u>6605 1980e 0</u>	Section <u>16</u>	Township <u>18</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor	<u>W. H. H. Co.</u>		Type of Equipment <u>Rotary</u> <u>1800 SA</u>		
APPROVED CASING PROGRAM <u>approved 9-13-65</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>11</u>	<u>8 7/8</u>	<u>24</u>		<u>1200</u>	<u>Circ.</u>
<u>7 7/8</u>	<u>5 1/2</u>	<u>14</u>		<u>1800</u>	<u>Tie into 8 7/8</u>
Casing Data:					
Surface <u>41</u> joints of <u>8 7/8</u> inch <u>24</u> # Grade <u>J-5 C.F.I. API</u>					
<u>new</u> (Approved) (Rejected)					
Inspected by <u>Gressett</u> <u>10-6-65</u> date <u>10-6-65</u>					
Cementing Program					
Size of hole <u>11</u> Size of Casing <u>8 7/8</u> Sacks cement required <u> </u>					
Type of Shoe used <u>float</u> Float collar used <u> </u> Btm 3 jts welded <u>Unwelded</u>					
TD of hole <u>1225</u> Set <u>1223</u> Feet of <u>8 7/8</u> Inch <u>24</u> # Grade <u>J-5 API</u>					
New-used csg. @ <u>1223</u> with <u>100</u> sacks neat cement around shoe + <u>400</u> sack <u>Incor</u> additives <u>270 lbs.</u>					
Plug down @ <u>6:30</u> (AM) (PM) Date <u>10-9-65</u>					
Cement circulated <u>yes</u> No. of Sacks <u>approx 60 Sack</u>					
Cemented by <u>Denton</u> Witnessed by <u>Gressett</u>					
Temp. Survey ran @ <u> </u> (AM) (PM) Date <u> </u> top cement @ <u> </u>					
Casing test @ <u>1:00</u> (AM) (PM) Date <u>10-10-65</u>					
Method Used <u>600</u> Witnessed by <u> </u>					
Checked for shut off @ <u>4:30</u> (AM) (PM) Date <u>10-10-65</u>					
Method used <u>500</u> Witnessed by <u>Gressett</u>					
Remarks: <u>LC 685 ran 3 Centralizers & 3 jts</u> <u>used 4 lbs. Denton baskets 1 @ 870 - 900 - 930 + 960</u> <u>10-10-65 TD 2804 set 5 1/2 - 2759 - 4502 lb. cement (1000 lbs. 4000 gal. cement)</u> <u>plug down @ 2:00 PM. Use Vermorel cement</u>					