

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1-
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E 9262
7. Unit Agreement Name NONE
8. Farm or Lease Name N. M. "CY" State NCT-1
9. Well No. 1
10. Field and Pool, or Wildcat North Benson Queen
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator TEXACO Inc. ✓
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico
4. Location of Well UNIT LETTER E 1980 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 32 TOWNSHIP 18-S RANGE 30-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) Not Available

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 480'
Spudded 9 7/8" Hole at 9:00 A. M. July 8, 1966

Ran 466' of 7 5/8" O. D. Casing, 15.28 Spiral Weld, NEW, and cemented at 480' with 400 Sx. Inconel. Plug at 450'. Cement Circulated. Job complete 1:15 P. M. July 9, 1966.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 1:15 P. M. to 1:45 P. M. July 10, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 2:20 P. M. to 2:50 P. M. July 10, 1966. Tested O. K. Job complete 2:50 P. M. July 10, 1966.

RECEIVED

JUL 1 1966

O. C. C.
ARTERIAL OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>W. E. Morgan</u>	TITLE <u>Assistant to the District Superintendent</u>	DATE <u>July 12, 1966</u>
APPROVED BY <u>J. F. L. Lamb</u>	TITLE <u>OIL AND GAS INSPECTOR</u>	DATE <u>JUL 1 1966</u>

CONDITIONS OF APPROVAL, IF ANY:

