

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1-
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - E-9262	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	NONE
3. Address of Operator	8. Farm or Lease Name
TEXACO Inc. ✓	N. M. "CY" State NCT-1
4. Location of Well	9. Well No.
UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM	10. Field and Pool, or Wildcat
THE <u>West</u> LINE, SECTION <u>32</u> TOWNSHIP <u>18-S</u> RANGE <u>30-E</u> NMPM.	North Benson Queen
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
3443' (D. F.)	Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 3110'
7 5/8" O. D. Casing Cemented at 480'

Ran 3100' of 4 1/2" O. D. Casing, 10.50 LB, J-55, NEW, and cemented at 3110' with 500 Sx. Trinity Lite Wate cement, and 300 Sx. Class "C" cement. Plug at 3078'. Job complete 11:25 A. M. November 25, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 9:00 A. M. to 9:30 A. M. November 29, 1966. Tested O. K. Job complete 9:30 A. M. November 29, 1966.

RECEIVED

NOV 30 1966

O. D. C.
ANTENNA, 10000

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District DATE November 29, 1966

APPROVED BY W. A. Gussert TITLE Superintendent DATE NOV 30 1966
OIL AND GAS INSPECTOR

CONDITIONS OF APPROVAL, IF ANY:

