

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1-
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. State - E-9262
7. Unit Agreement Name NONE
8. Farm or Lease Name N. M. "CY" State NCT-1
9. Well No. 3
10. Field and Pool, or Wildcat North Benson Queen
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator TEXACO Inc.
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico
4. Location of Well UNIT LETTER F, 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 32 TOWNSHIP 18-S RANGE 30-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3415' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 3205'
7 5/8" O. D. Casing Cemented at 478'

Ran 3194' of 4 1/2" O. D. Casing, 10.50 LB, J-55, NEW, and cemented at 3205' with 500 Sx. Trinity Lite Wate Cement. Plug at 3179'. Job complete 3:00 P. M. January 29, 1967.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 4:30 P. M. to 5:00 P. M. January 30, 1967. Tested O. K. Job complete 5:00 P. M. January 30, 1967.

RECEIVED

FEB 2 1967

D. G. L.
ARTESIAN

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Dan Gillett</u>	TITLE <u>Assistant District</u>	DATE <u>February 1, 1967</u>
APPROVED BY <u>W. A. Gressett</u>	TITLE <u>Superintendent</u> <u>OIL AND GAS INSPECTOR</u>	DATE <u>FEB 9 1967</u>

CONDITIONS OF APPROVAL, IF ANY: