

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPL  
(Other instructions on  
reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-028978-"a"

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

L.R. Manning "a" A. Sed.

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

Leo

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 21, T-18-S, R-30-E

12. COUNTY OR PARISH

Eddy

13. STATE

N. M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

Well located 1980' from the West Line, and 660' from the  
North Line of Section 21, T-18-S, R-30-E, Eddy County, N. M.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3463' (GR)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Total Depth - 480'  
Spudded 9 7/8" Hole at 4:30 P. M. February 7, 1967

Ran 466' of 7 5/8" O. D. Casing, 15.28 LB, Spiral Weld, NEW,  
and cemented at 480' with 725 Sx. regular cement. Plug at 450'.  
Cement Circulated.

Temperature of mixing slurry - 45°, 16 Hour Strength - 1000 P. S. I.  
Job complete 10:30 A. M. February 8, 1967.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from  
2:30 A. M. to 3:00 A. M. February 9, 1967. Tested O. K. Drilled  
cement plug and re-tested for 30 minutes with 600 P. S. I. from  
3:30 A. M. to 4:00 A. M. February 9, 1967. Tested O. K. Job  
complete 4:00 A. M. February 9, 1967.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE Assistant District  
Superintendent

DATE February 9, 1967

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED  
FEB 13  
R. L. BEEKMAN  
DISTRICT ENGINEER

\*See Instructions on Reverse Side

RECEIVED  
FEB 10 1967  
U. S. GEOLOGICAL SURVEY  
ARTESIA, NEW MEXICO