

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - E-9262	

SUNDRY NOTICES AND REPORTS ON WELLS	
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc. ✓	8. Farm or Lease Name N. M. "CY" State NCT-1
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 4
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>32</u> TOWNSHIP <u>18-S</u> RANGE <u>30-E</u> NMPM.	10. Field and Pool, or Wildcat <u>No. Benson Queen Grayburg</u>
15. Elevation (Show whether DF, RT, GR, etc.) 3387' (D. F.)	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 3228'
7 5/8" O. D. Casing Cemented at 481'

Ran 3215' of 4 1/2" O. D. Casing, 10.50 LB, J-55, NEW, and cemented at 3228' with 500 Sx. Trinity Lite Wate, plus 300 Sx. Incor Neat. Plug at 3197'. Job complete 2:00 A. M. March 13, 1967.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 9:00 A. M. to 9:30 A. M. March 14, 1967.
Tested O. K. Job complete 9:30 A. M. March 14, 1967.

RECEIVED

MAR 15 1967

O. C. C.
ARTESIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Dan Gillett</u>	TITLE <u>Assistant District Superintendent</u>	DATE <u>March 14, 1967</u>
APPROVED BY <u>W. A. Gressett</u>	TITLE <u>OIL AND GAS INSPECTOR</u>	DATE <u>MAR 15 1967</u>
CONDITIONS OF APPROVAL, IF ANY:		