

NO. OF COPIES RECEIVED	6
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	4

# RECEIVED NEW MEXICO OIL CONSERVATION COMMISSION

MAY 22 1967

O. E. C.  
ARTESIA OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-6631-24

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name W. Loco Hills G 4S Ut
2. Name of Operator Newmont Oil Company	8. Farm or Lease Name Tract 37
3. Address of Operator P.O. Box 1305, Artesia, New Mexico	9. Well No. 3
4. Location of Well UNIT LETTER A, 1190 FEET FROM THE North LINE AND 150 FEET FROM THE East LINE, SECTION 11 TOWNSHIP 18S RANGE 29E NMPM.	10. Field and Pool, or Wildcat Loco Hills
15. Elevation (Show whether DF, RT, GR, etc.) 3519 GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled well with Rotary Rig and completed as follows:

4/8/67

Spudded well and drill to 397' and set 397' of 8 5/8" OD 20# casing with 50 sacks cement. WOC 18 hrs. and casing tested OK.

Drill to TD of 2734' and run 2733' of 4 1/2" 9.5# casing and cemented with 150 sacks. WOC 72 hours.

Perforate 4 holes at 2676' and squeeze 100 sacks cement thru perforations. WOC 72 hrs.

Perforate from 2685' to 2703' and run production equipment.

5/5/67

Start well pumping. Well making 1 BO and 30 BW per day.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY

SIGNED H. J. LEDBETTER

TITLE Division Superintendent

DATE May 19, 1967

APPROVED BY *H. J. Ledbetter*

TITLE OIL AND GAS INSPECTOR

DATE MAY 22 1967

CONDITIONS OF APPROVAL, IF ANY: