

NO. OF COPIES RECEIVED	6
DISTRIBUTION	
SANTA FE	1
FILE	1-
U.S.G.S.	
LAND OFFICE	
OPERATOR	4

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-6458	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input type="checkbox"/> OTHER- Drilling		7. Unit Agreement Name
2. Name of Operator Atlantic Richfield Company ✓		8. Farm or Lease Name State "BI"
3. Address of Operator P. O. Box 1978, Roswell, New Mexico		9. Well No. 1
4. Location of Well UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 33 TOWNSHIP 18-S RANGE 25-E N.M.P.M.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3591' DF		12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 103.

Drilled 12-1/4" hole to 2008'.
Ran 63 jts 9-5/8" OD 8R 32.30# H-40 ST&C casing w/guide shoe & float collar = 1985.64'. Set @ 2002.69' RKB. Cemented w/100 sx Incor containing 12-1/2#/sk Gilsonite, 4% gel, 2% CaCl & 1/4#/sk Flocele; 554 sx Incor containing 4% gel, 2% CaCl & 1/4#/sk Flocele; followed by 200 sx Incor neat containing 2% CaCl. Total cement slurry volume = 1512 cu. ft. Plug down @ 4:45 PM 8/15. Cement did not circulate. WOC 8 hrs, ran temp. survey. Found top of cement @ 560'. Ran 3/4" tubing outside 9-5/8" casing & in 9 stages circulated cement to surface w/600 sx Incor + 4% CaCl. Used a total of 1454 sx cement. Job complete at 1:00 AM 8/17/67. Tested 9-5/8" casing to 1000# for 30 min. OK & job complete @ 3:15 PM 8/17/67 after 46 hrs WOC. Started air drilling on formation @ 7:30 PM 8/17/67 - 8-3/4" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed

SIGNED **O. D. Bretches**

TITLE **Dist. Drlg. Supervisor**

DATE **8-21-67**

APPROVED BY **W. P. Grossert**

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: