

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1-
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Len Mayer		8. Farm or Lease Name Costa Plente Gas "Com"
3. Address of Operator Box 1495, Roswell, New Mexico 88201		9. Well No. 1
4. Location of Well UNIT LETTER "A" 990 FEET FROM THE north LINE AND 990 FEET FROM THE east LINE, SECTION 32 TOWNSHIP 18S RANGE 26E NMPM.		10. Field and Pool, or Wildcat Undesig. Atoka-Penn
15. Elevation (Show whether DF, RT, GR, etc.) 3395 GL		12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/31/67 W.E.K. Drilling Company spudded w/rotary tools at 10:30 A.M.
1/2/68 TD 1214'. Ran 38 joints 24# used 8-5/8" casing and cemented w/350 sax incor w/4% jel, 2% calcium chloride plus 100 sax regular neat 2% jel. Cement did not circulate. Top of cement by survey 320'.
1/3/68 Ran 1" and cemented in stages 300 sax regular neat, circulated out to surface 20 saxs at 11:00 A.M.
1/6/68 Casing tested 1000# for 30 minutes. Tested ok.

Note: Drilling out with air.

hereby certify that the information above is true and complete to the best of my knowledge and belief.

D. Len Mayer TITLE Operator DATE 1/16/68

APPROVED BY W. A. Gracett TITLE Director DATE 1/17/1968
 CONDITIONS OF APPROVAL, IF ANY: