

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

**RECEIVED**  
NEW MEXICO OIL CONSERVATION COMMISSION

FEB 16 1968

**O. C. C.**  
**ARTESIA, OFFICE**

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name Nix-Curtis "BH"
3. Address of Operator 207 South 4th Street, Artesia, New Mexico 88210	9. Well No. 2
4. Location of Well UNIT LETTER <u>P</u> <u>330</u> FEET FROM THE <u>East</u> LINE AND <u>990</u> FEET FROM THE <u>South</u> LINE, SECTION <u>25</u> TOWNSHIP <u>18S</u> RANGE <u>25E</u> NMPM.	10. Field and Pool, or Wildcat Penasco Draw S.A. Yes
15. Elevation (Show whether DF, RT, GR, etc.) 3452' GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to 1705'. Ran 18 jts 4½" O.D., 9.5#, J-55S casing (588') and 37 jts of 5½" O.D., 15.5#, J-55S casing (1116'). Ran (1) centralizer at 1482' and (1) centralizer at 1389'. Cemented casing with 80 sacks of Incor, 2% Gel, 1/2 of 1% CFR-2, 8# salt per sack added. Plug down at 3:30 P.M. (2-13-68). Top of cement inside casing 1671'. Top of cement behind casing 311'. 7" casing set at 1100'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul White TITLE Engineer DATE 2-15-68

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE FEB 16 1968

CONDITIONS OF APPROVAL, IF ANY: