

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

JUN 1 1968

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
647

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator DEPCO, Inc.	8. Farm or Lease Name State 647
3. Address of Operator 800 Central, Odessa, Texas 79760	9. Well No. 224
4. Location of Well UNIT LETTER <u>K</u> 2310 FEET FROM THE <u>South</u> LINE AND 2310 FEET FROM THE <u>West</u> LINE, SECTION <u>32</u> TOWNSHIP <u>18S</u> RANGE <u>28E</u> NMPM.	10. Field and Pool, or Wildcat Artesia (Grayburg)
15. Elevation (Show whether DF, RT, GR, etc.) 3957 KB	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-4-68: Spudded at 3:30 p.m.. Drilled 11" hole to 530'. Ran 517' used 8 5/8" 20# H-40 Range 2 casing and set at 528' with 175 sx 50-50 Incor-pozmix, 2% gel, 8# salt per sx, 3% CaCl. Plug down at 6:00 p.m. on 6-5-68. After WOC 15 hours, tested casing to 1,000 psi. Pressure loss 10 psi after 30 minutes.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. D. Yeates TITLE District Engineer DATE June 7, 1968

For Record Only

APPROVED BY _____ TITLE _____ DATE JUN 12 1968

CONDITIONS OF APPROVAL, IF ANY: