

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER -		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
3. Address of Operator		9. Well No.
4. Location of Well		10. Field and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)		12. County

UNIT LETTER N, 330 FEET FROM THE South LINE AND 1650 FEET FROM THE West LINE, SECTION 9 TOWNSHIP 18 S RANGE 29 N NMPM.

Far West Loco Hills Sand Unit  
Tract No. 11  
30  
Loco Hills  
3497 GL  
Eddy

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

#### SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well 4:00 PM 11-15-69. Drilled 12 $\frac{1}{4}$ " hole to 398', ran and set 8 5/8" 24# casing @ 388', cemented with 150 sx. reg. w/2% Cacl. Let cement set 18 hrs., tested for shut off to 800 psi, held OK. Drilled ahead under surface casing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. R. Layton TITLE District Superintendent DATE 17 November 1969

APPROVED BY W. A. Gressett TITLE OIL AND GAS ENGINEER DATE NOV 20 1969

CONDITIONS OF APPROVAL, IF ANY: