

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

JAN 6 1970

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Injection Well	7. Unit Agreement Name Artesia Unit
2. Name of Operator DEPCO, Inc.	8. Farm or Lease Name
3. Address of Operator 800 Central, Odessa, Texas 79760	9. Well No. 65
4. Location of Well UNIT LETTER <u>G</u> <u>2280</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>3</u> TOWNSHIP <u>18S</u> RANGE <u>28E</u> NMPM.	10. Field and Pool, or Wildcat Artesia
15. Elevation (Show whether DF, RT, GR, etc.) 3663 GL	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-26-69 thru 12-28-69
Core #1 2313-63, Core #2 2363-2413, Core #3 2413-63'.

12-29-69
Reached TD of 2600' and ran logs.

12-31-69
Ran 80 jts. 4 1/2" 10.50# J-55 8rd. Lone Star Casing set at 2600'. Cemented with 500 sx. Incor 50-50 Pozmix, 8% Gel, 5# salt per sx. Followed with 125 sx. Incor Neat, 3% CaCl, 3# salt per sx. Plug down 4:30 PM. 12-31-69. Temperature survey top of cement 560'.

1-5-70
WOC 108 hours. Tested casing at 1000# for 30 minutes, no leaks.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. R. Mason TITLE Chief Clerk DATE 1-5-70

APPROVED BY W. O. Grasset TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: