

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI
(Other instruction
verse side)DATE
on reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 028990 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Creek "AL"

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

Shugart *7/7/70*11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 24-18S-30E
Unit M NMPM

12. COUNTY OR PARISH

Eddy

13. STATE

N.Mex.

1.

OIL
WELL ☒ GAS
WELL ☐ OTHER

2. NAME OF OPERATOR

Yates Petroleum Corporation ✓

3. ADDRESS OF OPERATOR

207 South 4th Street - Artesia, New Mexico 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

SE-SW SW 330' FSL & 990' FWL of Sec. 24-18S-30E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3507' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Spud & Set 8-5/8" csg. ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

2-21-70 - Spudded 9:00 PM 2-21-70.

3-1-70 - Ran 729' of 8 5/8" casing, 1-Tex. Pattern Shoe, set at 729' and cemented with 200 sx of Incor. - 20 sx of gel, 100 sx 4% gel and 100 sx of Neat. Cement circulated to surface. Plug Down 6:00 PM 3-1-70. WOC 36 hours and drilled plug. Tested for 1 hr and bailed hole dry. Reduced hole to 8" and resumed drilling.

RECEIVED

MAR 6 1970

D. C. C.
ARTESIA, OFFICERECEIVED
MAR 5 1970

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert C. Norman

TITLE

Geologist

DATE

3-5-70

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

MAR 5 1970