

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

AUG 18 1970

D. R. Mason
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name Artesia Unit
8. Farm or Lease Name
9. Well No. 67
10. Field and Pool, or Wildcat Artesia,
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Injection Well
2. Name of Operator DEPCO, Inc.
3. Address of Operator 800 Central, Odessa, Texas 79760
4. Location of Well UNIT LETTER K , 2200 FEET FROM THE South LINE AND 2200 FEET FROM THE West LINE, SECTION 3 TOWNSHIP 18S RANGE 28E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3657 GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>	OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 8-20-70. Drilled 11" hole to 551'. Set 8 5/8" 24# & 28# 8rd casing at 551'. Cemented with 300 sx. class "C" with 3# salt per sack & 3% CaCl & 1 sack flocele. Cement circulated. WOC 18 hours, tested casing at 1000# for 30 minutes. No leaks.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>D. R. Mason</u>	TITLE <u>Chief Production Clerk</u>	DATE <u>8-27-70</u>
APPROVED BY <u>W. A. Grasse</u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		