

in four quadrants on bottom 2 collars. Pressure tested casing and blind rams to 1000 psi, pipe and pipe rams to 1000 psi. Held okay. Started drilling out @ 7:15 A.M. 5/28/72. Drilled 60' of cement & plug.