

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

**3-NMOCC-ARTESIA**  
**1-FILE**

**RECEIVED**

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 4 1972

O. C. C.

ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. <b>B-1565</b>	
7. Unit Agreement Name	
8. Farm or Lease Name <b>STATE "BJ"</b>	
9. Well No. <b>2</b>	
10. Field and Pool, or Wildcat <b>SHUGART</b>	
12. County <b>EDDY</b>	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	2. Name of Operator <b>GETTY OIL COMPANY</b>
3. Address of Operator <b>P. O. BOX 249, HOBBS, NEW MEXICO 88240</b>	4. Location of Well UNIT LETTER <b>C</b> <b>660</b> FEET FROM THE <b>NORTH</b> LINE AND <b>1980</b> FEET FROM THE <b>WEST</b> LINE, SECTION <b>36</b> TOWNSHIP <b>18-S</b> RANGE <b>30-E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>3524 GR.</b>	16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 3700'. Set 5-1/2" 15.5# J-55 casing @ 3699', bottom 635' covered with 6 W Centralizers and scratchers and Ruff-Coated. Cemented with 785 sacks Dowell Lite-water with 21# salt per sack and 315 sacks Class "H" with 3# sand and 5# salt and 1/4# D-29 Gel Flakes and 3/10# D-65 turbulizer per sack. Circulated an estimated 40 sacks cement. Released drilling rig @ 3 PM 8-16-72. Rigged up pulling unit 8-19-72, ran 4-3/4" bit and tagged PSTD @ 3666', tested 5-1/2" casing with 1400# for 30 minutes, no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY  
EUGENE J. MILLER

SIGNED Eugene J. Miller

TITLE AREA ENGINEER

DATE SEPTEMBER 1, 1972

APPROVED BY W. A. Gressitt

TITLE LAND AND GAS INSPECTOR

DATE SEP 6 1972

CONDITIONS OF APPROVAL, IF ANY:

W. A. G.