

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator: <u>Gates Peth Corp.</u>		Lease: <u>Vandiver CN Com.</u>		Well # <u>1</u>	
Location of Well	E Unit <u>1650N 660W</u>	Section <u>18</u>	Township <u>18</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor	<u>Arld Orlg Co.</u>		Type of Equipment <u>Rotary 1. start approx 6-21-73</u>		
APPROVED CASING PROGRAM <u>5-21-73</u>					

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2"</u>	<u>13 3/8"</u>	<u>48</u>		<u>400</u>	<u>unc.</u>
<u>12 1/4" 11"</u>	<u>8 5/8"</u>	<u>24</u>		<u>1150+</u>	<u>unc.</u>
<u>7 7/8"</u>	<u>4 1/2"</u>	<u>10.5+11.6</u>		<u>9000</u>	<u>250</u>

Casing Data:

Surface 28 joints of 8 5/8 inch 24 # Grade H-40 API New
(Approved) (Rejected)

Inspected by J. A. Mcmish date 7-7-73

Cementing Program

Size of hole 11" Size of Casing 8 5/8 Sacks cement required 324400

Type of Shoe used Texas Peth neat collar used None Btm 3 jts welded Thread Lock

TD of hole 1222 KB Set 11700 Feet of 8 5/8 Inch 24 # Grade H-40 API New

New-used csg. @ 1222 with 200 sacks neat cement around shoe Class C 2% CC 14.8
+ 200 sack Class C additives 3% Gilsenite 1/4" Flocc 2% CC 13.5

Plug down @ 7:45 (AM) (PM) Date 7-8-73

Cement circulated No No. of Sacks None

Cemented by Denton Witnessed by J. A. Mcmish

Temp. Survey ran @ 3:00 (AM) (PM) Date 7-9-73 top cement @ 640'

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: Surface 12th 12 1/4" H-40 API New TD 358' KB Set 344' GL 200/sx Class C 4% CC
Plug down 2:30 7-6-73 Circ 10/sx
One check shut. - Toped 640' staged 100/sx Class C 4% CC 14.8 2nd stage
Top. 500' with 75/sx same, 3rd Top. 400' 150/sx same Circ 15/sx