

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIP. DATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. NM-0214624	
2. NAME OF OPERATOR Coquina Oil Corporation		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR 200 Bldg. of the Southwest, Midland, Texas 79701 C. C.		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface  1980' FNL & 1980' FEL		8. FARM OR LEASE NAME Superior-Federal	
14. PERMIT NO.		9. WELL NO. 1	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) G. L. 3437'		10. FIELD AND POOL, OR WILDCAT Atoka, Morrow, West (Gas)	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 1, T-18-S, R-25-E	
		12. COUNTY OR PARISH Eddy	
		13. STATE N. M.	

## 18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other) Casing

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded at 12:00 Noon, June 26, 1973. Drilled 17 1/2" hole to 501'. Ran 13 3/8" 48# H-40 ST&C casing to 501' and cemented with 400 sacks Howco Lite Wate, followed by 100 sacks Class C. Cement circulated but fell back 31'. Cemented around top with 3 yards Ready Mix. W.O.C. 18 hours. Drilled 12 1/4" hole to 1,306'. Ran 8 5/8" 24# J-55 casing to 1,306' and cemented with 450 sacks Howco Lite Wate, followed by 150 sacks Class C. Cement circulated and did not fall back. W.O.C. 18 hours. Tested B.O.P. and casing to 1,000 psi. Drilled out with 7 7/8" bit.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Superintendent

DATE

July 9, 1973

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: