

RECEIVED

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

AUG 27 1973
NEW MEXICO OIL CONSERVATION COMMISSION
O. C. C.
ALBUQUERQUE, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Mark Production Company ✓	8. Farm or Lease Name Peterson "Com"
3. Address of Operator 330 Citizens Bank Building, Tyler, Texas 75701	9. Well No. 1
4. Location of Well UNIT LETTER <u>J</u> <u>1980</u> FEET FROM THE <u>East</u> LINE AND <u>1980</u> FEET FROM THE <u>South</u> LINE, SECTION <u>7</u> TOWNSHIP <u>18S</u> RANGE <u>27E</u> NMPM.	10. Field and Pool, or Wildcat Red Lake Pennsylvanian
15. Elevation (Show whether DF, RT, GR, etc.) 3290' GL	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12:00 PM 8-18-73 - Ran 5 jts 65# 16" casing set at 200' with 250 sacks Class "H" cement with 2% CaCl - circulated 50 sacks - plug down at 2:10 AM 8-21-73 - WOC 12 hrs.

Ran 920' 11-3/4" 42# casing set at 900' cemented with 440 sacks litewate and 100 sacks Class "C", 2% CaCl - cement circulated - plug down at 3 AM 8-22-73 - pressure tested casing with 700 psi for 30 mins - held - WOC 18 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Raymond Thompson

TITLE Assistant Secretary

DATE 8-24-73

APPROVED BY W. A. Gressett

TITLE OIL AND GAS INSPECTOR

DATE AUG 27 1973

CONDITIONS OF APPROVAL, IF ANY: