

## ATTACHMENT A

Sunday, May 9, 1999

Pressure testing the 8-5/8 inch Surface Casing from 1922 feet (KB) to 30 feet (KB) using a fresh water fluid. Pressure testing was performed after the perforations between 1446 feet and 1462 feet were squeezed with cement.

### Pressure Test No. 1

Time	Cumulative	Pressure	Delta Pressure
(hrs.)	Time	(psig)	(psi)
	(minutes)		
1303	0	660	----
1308	5	660	0
1313	10	660	0
1318	15	660	0
1323	20	660	0
1328	25	659	-1
1333	30	659	0

Total = -1 psi per 30 minutes

### Pressure Test No. 2

Time	Cumulative	Pressure	Delta Pressure
(hrs.)	Time	(psig)	(psi)
	(minutes)		
1333	0	659	----
1338	5	659	0
1343	10	659	0
1348	15	658	-1
1353	20	658	0
1358	25	657	-1
1303	30	657	0

Total = -2 psi per 30 minutes

