

COPIES RECEIVED	1
DISTRIBUTION	
FE	
FILE	✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	✓

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

APR 5 - 1974

OIL & GAS
ARTES A. OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator David Easken 3. Address of Operator 608 First Natl. Bank Bldg., Midland, Texas 79701 4. Location of Well UNIT LETTER M , 560' FEET FROM THE South LINE AND 650' FEET FROM THE West LINE, SECTION 7 TOWNSHIP 18-S RANGE 26-E NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 3431' GL.	7. Unit Agreement Name Vandiver "7" Sidetrack 8. Farm or Lease Name Undesignated 9. Well No. 1 10. Field and Pool, or Wildcat West Atoka Morrow 12. County Eddy
---	---

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOBS	<input type="checkbox"/>	OTHER	<input checked="" type="checkbox"/>
OTHER Sidetrack @ 6850, drill to TD., & DST.			

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-24/26-74 R.U.R.T., drilled cement plug from 6634' to 6850' with 7 7/8" bit

1-27 Kick off Sidetrack hole with Dyna-Drill @ 6850'

1-28/2-17 Drill 7 7/8" hole to 8718' (See attached directional Survey)

2-17/18 DST No. 2 8630-8718 (See Attached DST Summary)

2-18/20 Drill 7 7/8" hole to 8825'

2-20/21 DST No. 3 8735-8825' (See Attached DST Summary)

2-21/22 Drilled 7 7/8" to T.D. 8930' M.K.B. (8866 TVD)

2-23 Run electric logs, FDC-CNL, Dual Laterolog & Dipmeter from T.D. to 8000'

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Michael Claiborne TITLE Agent DATE 4-4-74

APPROVED BY W. A. Gussitt TITLE OIL AND GAS INSPECTOR DATE APR 5 1974

CONDITIONS OF APPROVAL, IF ANY: