

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>D.L. Hennipin + Joe Don Cook</u>		Lease <u>Bassett + Binney</u>		Well # <u>1</u>	
Location of Well	Unit <u>0</u> <u>9903</u> <u>150e</u>	Section <u>26</u>	Township <u>18</u>	Range <u>26</u>	County <u>Elby</u>
Drilling Contractor	<u>Hondo</u>		Type of Equipment <u>Rotary to start approx 2-25-74</u>		

* WITNESSES

APPROVED CASING PROGRAM

7-12-75

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2"</u>	<u>13 7/8"</u>	<u>48</u>		<u>8500</u>	<u>line.</u>
<u>12 1/4"</u>	<u>8 7/8"</u>	<u>24</u>		<u>1500</u>	<u>700 line.</u>
<u>7 1/8"</u>	<u>5 1/2"</u>	<u>14-17</u>		<u>9500</u>	<u>550</u>

Casing Data:

Surface _____ joints of _____ inch # Grade _____

(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8" Sacks cement required 405

Type of Shoe used TEXAS Float collar used 11500 Btm 3 jts welded 70000 10K

TD of hole 1245 KB Set 1208 Feet of 8 7/8" Inch # Grade K.55

New-~~casg.~~ csg. @ 1205 KB with 150 sacks neat cement around shoe 2% CaCl₂
+ 550 sax Howco LITE additives 5 1/2" # 1/4" FLORVELL 2% CaCl₂

Plug down @ 3:30 MST (AM) Date 10-26-75

Cement circulated No No. of Sacks _____

Cemented by HALLIBURTON Witnessed by James B. ...

Temp. Survey ran @ 9:30 (AM) (PM) Date 10-26-75 top cement @ 490'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: DUE TO HOLE CONDITION - 8 7/8" CASING WOULD NOT GO TO T.D.

STAGE #1 - 1" PIPE @ 320' - 125 SX CLASS 2 48" JAIL IN PLACE @ 11:30 AM 10-26-75 NO RETURNS
STAGE #2 - 1" PIPE @ 320' - 100 SX JAIL IN PLACE @ 1:15 PM 10-26-75 NO RETURNS
DUMP 500 LBS PER GRAVEL DUMP TO BE RUN