RECEIVED

NOV 17 11 FAF FEDERAL NO. 1 CONT.

COULD NOT PMP INTO AT 3000 PSI. POOH W/PKR. RIH W/9 5/8" CIBP. SET AT 3200'. RIH W/TBG TO 3200'.

11/10/93: PMPED 35 SXS CMT ONTOP CIBP AT 3200'. PU TO 2450'. PMPED 35 SXS. PU TO 1450'. PMPED 35 SXS. PU TO 450'. PMPED 35 SXS. POOH W/TBG. PMPED SURFACE PLUG. RDMO. CUT OFF WELLHEAD 3' BELOW SURFACE. INSTALLED P & A MARKER.

LOCATION HAS NOT BEEN CLEANED AS OF THIS DATE. WILL FILE FOLLOWUP SUNDRY UPON COMPLETION OF CLEANUP.