

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using closing unit pump only to the observed pressure of 1900# for test to ram type bops. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were hooked up - rig coming out of hole. No test desired to top of casing using packer, nor to the upper kelly cock, to the lower kelly cock, or to the drill pipe safety valve.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Billy Lee *Billy Lee*