

DAVID FASKEN
Higgins-Cahoon # 1
D.S.T. Summary
Page 2

RECEIVED

FEB 26 1975

O. C. C.
ARTESIA, OFFICE

D.S.T. # 2, 8740-8830' (continued)

Shut in 1½ hrs. Trapped 1185 psig in drill pipe. Reopened on 3/8" choke:

<u>Time (mins.)</u>	<u>Pressure (psig)</u>	<u>Rate (MCF/day)</u>
10	1380	4738
20	1480	5078
30	1540	5296
40	1560	5350
50	1585	5435
60	1600	5486
70	1600	5486
80	1600	5486
90	1595	5467
100	1600	5486
110	1620	5554
120	1630	5588
130	1655	5688
140	1675	5741
150	1690	5792

Shut in 5 hours. Pulled packer free with tripping jars one time. Recovered 220' condensate & 360' gas and condensate cut mud.

IHP - 4214

Preflow - 1050 to 1882 (30 mins.)

ISIP - 3640 (90 mins.)

IFP - 1882

FFP - 2346

FSIP - 3640 (5 hrs.)

FHP 4170

BHT - 143° F