

COPIES RECEIVED		
TRIBUTION		
FE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED
JUL 14 1975

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
K - 4795

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Gene A. Snow	8. Farm or Lease Name S & T State
3. Address of Operator 606 So 13th. Lovington, N. Mexico 88260	9. Well No. 2
4. Location of Well UNIT LETTER <u>H</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>18 S</u> RANGE <u>29 E</u> NMPM.	10. Field and Pool, or Wildcat UND. Q.-G.B.-S.A.
15. Elevation (Show whether DF, RT, GR, etc.) 3422.8 GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Ran 299' of 8 5/8", 24# J-55, STC. Casing. Set @ 311' RKB measurements Cemented with 150 SKS Class H w/ 2% CaCl₂. Plug down @ 9:00 P.M. 4-16-75. Cement Circulated 25 sks. Pressure test B.O.P. and casing to 500# after 18 hrs. w.a.c.
2. Ran 3233' of 4 1/2", 9 1/2# J-55, STC. Casing. Set @ 3225' RKB. Cemented with 450 sks class C with 8# Salt per Sack. Plug down @ 11:55 A.M. 4-22-75. Cement Top 1080' by Temp.
3. Fraced perforations from 1922' to. 2906' with 128,730 gallons MY-T-Frac and 95,000 # 20/40 Sand plus 25,000 # 1/20 Sand. 5-1-75.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Gene A. Snow TITLE operator DATE 7-1-75.

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE JUL 17 1975

CONDITIONS OF APPROVAL, IF ANY: